



**US Army Corps
of Engineers®**

Northwestern Division, Omaha District
Mainstem and Tributary Reservoir Bulletin
 Project Data Date/Time: 06-29-2018 24:00
 Last Updated Date/Time: 06-30-2018 11:05



| Project | Project Information | | | | Current Data | | | | | Occupied Storage | | |
|---|---------------------|--------|-------------------------|------------|---|------------------------|-----------------------------------|--------------|---------------|------------------|------------|--------|
| | Elevations (ft) | | Cumulative Stor (ac-ft) | | Elev (ft) | Daily Elev Change (ft) | Storage (ac-ft) | Inflow (cfs) | Release (cfs) | MP (%) | FC (ac-ft) | FC (%) |
| | MP | FC | MP | FC | | | | | | | | |
| Missouri River Mainstem Projects | | | | | | | | | | | | |
| Fort Peck Dam | 2234.0 | 2250.0 | 14,788,340 | 18,462,840 | 2247.42 | 0.22 | 17,830,000 | 36,000 | 14,800 | 100.0 | 3,041,660 | 82.8 |
| Garrison Dam | 1837.5 | 1854.0 | 17,744,640 | 23,451,300 | 1852.75 | 0.09 | 22,990,000 | 88,000 | 59,900 | 100.0 | 5,245,360 | 91.9 |
| Oahe Dam | 1607.5 | 1620.0 | 18,667,635 | 22,982,900 | 1614.05 | 0.29 | 20,822,000 | 79,000 | 29,600 | 100.0 | 2,154,365 | 49.9 |
| Big Bend Dam | 1420.0 | 1423.0 | 1,631,474 | 1,810,414 | 1420.08 | 0.09 | 1,637,000 | 32,000 | 29,300 | 100.0 | 5,526 | 3.1 |
| Fort Randall Dam | 1350.0 | 1375.0 | 3,000,732 | 5,293,473 | 1362.16 | 0.49 | 4,043,000 | 41,000 | 19,500 | 100.0 | 1,042,268 | 45.5 |
| Gavins Point Dam | 1204.5 | 1210.0 | 295,406 | 428,033 | 1207.69 | 0.13 | 364,000 | 24,000 | 24,000 | 100.0 | 68,594 | 51.7 |
| System Totals | -- | -- | 56,128,227 | 72,428,960 | -- | -- | 67,686,000 | -- | -- | 100.0 | 11,557,773 | 70.9 |
| USBR Section 7 Projects | | | | | | | | | | | | |
| Tiber Dam | 2993.0 | 3012.5 | 925,648 | 1,328,723 | 2995.89 | 0.13 | 979,475 | 1,875 | 727 | 100.0 | 53,827 | 13.4 |
| Clark Canyon Dam | 5546.1 | 5560.4 | 174,367 | 253,443 | 5550.79 | -0.09 | 199,123 | 460 | 705 | 100.0 | 24,756 | 31.3 |
| Canyon Ferry Dam | 3797.0 | 3800.0 | 1,891,888 | 1,992,977 | 3798.76 | -0.10 | 1,950,938 | 13,544 | 15,244 | 100.0 | 59,050 | 58.4 |
| Boysen Dam | 4725.0 | 4732.2 | 741,594 | 892,226 | 4726.85 | -0.16 | 778,492 | 4,754 | 5,980 | 100.0 | 36,898 | 24.5 |
| Buffalo Bill Dam* | 5393.5 | -- | 646,565 | -- | 5389.62 | 0.23 | 615,496 | 7,669 | 7,035 | 95.2 | -- | -- |
| Yellowtail Dam | 3640.0 | 3657.0 | 1,020,573 | 1,278,896 | 3645.18 | -0.14 | 1,090,646 | 13,121 | 13,924 | 100.0 | 70,073 | 27.1 |
| Jamestown Dam | 1431.0 | 1454.0 | 30,488 | 220,990 | 1430.71 | 0.04 | 29,817 | 104 | 0 | 97.8 | 0 | 0.0 |
| Heart Butte Dam | 2064.5 | 2094.5 | 67,142 | 214,169 | 2063.20 | 0.04 | 62,926 | -279 | 60 | 93.7 | 0 | 0.0 |
| Keyhole Dam | 4099.3 | 4111.5 | 188,671 | 329,134 | 4096.57 | 0.00 | 164,224 | 128 | 0 | 87.0 | 0 | 0.0 |
| Pactola Dam | 4580.2 | 4621.5 | 55,975 | 99,038 | 4579.95 | -0.13 | 55,760 | 192 | 248 | 99.6 | 0 | 0.0 |
| Shadehill Dam | 2272.0 | 2302.0 | 120,172 | 350,176 | 2272.04 | 0.00 | 120,373 | -20 | 31 | 100.0 | 201 | 0.1 |
| Glendo Dam | 4635.0 | 4653.0 | 492,022 | 763,039 | 4629.67 | -0.64 | 431,544 | M | M | 87.7 | 0 | 0.0 |
| Corps Tributary Projects | | | | | | | | | | | | |
| Bowman-Haley Dam | 2754.8 | 2777.0 | 17,469 | 89,207 | 2751.87 | 0.11 | 12,894 | 75 | 0 | 73.8 | 0 | 0.0 |
| Pipestem Dam | 1442.5 | 1496.3 | 8,354 | 143,394 | 1451.71 | -0.08 | 18,687 | 47 | 103 | 100.0 | 10,333 | 7.7 |
| Chatfield Dam | 5432.0 | 5500.0 | 27,076 | 233,061 | 5430.69 | -0.01 | 25,270 | -5 | 0 | 93.3 | 0 | 0.0 |
| Cherry Creek Dam | 5550.0 | 5598.0 | 12,558 | 91,852 | 5549.95 | -0.10 | 12,517 | -14 | 27 | 99.7 | 0 | 0.0 |
| Bear Creek Dam | 5558.0 | 5635.5 | 1,824 | 30,338 | 5558.14 | -0.04 | 1,839 | 1 | 4 | 100.0 | 15 | 0.1 |
| Papillion Creek Dam 11 | 1121.0 | 1142.0 | 3,015 | 16,588 | 1122.25 | -0.11 | 3,451 | 25 | 46 | 100.0 | 436 | 3.2 |
| Papillion Creek Dam 16 | 1104.0 | 1121.0 | 1,141 | 4,673 | 1105.44 | -0.37 | 1,327 | 5 | 30 | 100.0 | 186 | 5.3 |
| Papillion Creek Dam 18 | 1110.0 | 1128.2 | 2,781 | 10,257 | 1111.05 | -0.24 | 3,048 | 2 | 34 | 100.0 | 267 | 3.6 |
| Papillion Creek Dam 20 | 1095.8 | 1113.1 | 2,309 | 8,512 | 1096.40 | 0.01 | 2,447 | 7 | 6 | 100.0 | 138 | 2.2 |
| Cottonwood Springs Dam | 3875.0 | 3936.0 | 662 | 8,414 | 3854.38 | 0.00 | 113 | 0 | 0 | 17.1 | 0 | 0.0 |
| Cold Brook Dam | 3585.0 | 3651.4 | 520 | 7,231 | 3585.26 | 0.01 | 530 | 1 | 0 | 100.0 | 10 | 0.1 |
| Lake Audubon at Garrison Dam | 1847.0 | -- | 336,869 | -- | 1847.21 | 0.09 | INFLOW AND OUTFLOW NOT CALCULATED | | | | | |
| Lake Pocasse at Oahe Dam | 1617.0 | -- | 10,999 | -- | POOL ELEVATION READ MONTHLY BY PROJECT OFFICE | | | | | | | |
| Salt Creek Dam 2 | 1335.0 | 1350.0 | 1,100 | 4,957 | 1333.45 | -0.03 | 865 | -2 | 0 | 78.6 | 0 | 0.0 |
| Salt Creek Dam 4 | 1307.4 | 1322.5 | 2,532 | 9,666 | 1306.91 | -0.02 | 2,381 | -4 | 0 | 94.0 | 0 | 0.0 |
| Salt Creek Dam 8 | 1287.8 | 1302.0 | 1,780 | 8,375 | 1287.82 | -0.04 | 1,785 | -5 | 0 | 100.0 | 5 | 0.1 |
| Salt Creek Dam 9 | 1271.1 | 1285.0 | 1,451 | 5,864 | 1264.40 | -0.02 | 439 | -1 | 0 | 30.3 | 0 | 0.0 |
| Salt Creek Dam 10 | 1244.9 | 1262.0 | 1,629 | 7,468 | 1245.18 | -0.10 | 1,689 | -9 | 2 | 100.0 | 60 | 1.0 |
| Salt Creek Dam 12 | 1232.9 | 1252.0 | 1,808 | 9,415 | POOL IS DRAWN DOWN FOR LAKE REHABILITATION | | | | | | | |
| Salt Creek Dam 13 | 1341.0 | 1355.0 | 2,161 | 7,189 | 1341.26 | -0.09 | 2,224 | 5 | 16 | 100.0 | 63 | 1.3 |
| Salt Creek Dam 14 | 1244.3 | 1263.5 | 7,500 | 27,597 | 1243.76 | 0.01 | 7,113 | 3 | 0 | 94.8 | 0 | 0.0 |
| Salt Creek Dam 17 | 1242.4 | 1266.0 | 808 | 6,628 | 1243.05 | -0.14 | 889 | 3 | 12 | 100.0 | 81 | 1.4 |
| Salt Creek Dam 18 | 1284.0 | 1311.0 | 25,088 | 96,759 | 1285.00 | -0.05 | 26,969 | 35 | 80 | 100.0 | 1,881 | 2.6 |

MP = Multipurpose FC = Flood Control -- = N/A Data M = Missing Data *Buffalo Bill is not a Section 7 Project

All Corps and USBR tributary project elevations are reported in NGVD29 except for Cherry Creek and Pipestem Dams, which are in local project datums.