



**US Army Corps  
of Engineers®**

Northwestern Division, Omaha District  
**Mainstem and Tributary Reservoir Bulletin**

Project Data Date/Time: 05-12-2019 00:00  
Last Updated Date/Time: 05-12-2019 10:35



Project	Project Information				Current Data					Occupied Storage			
	Elevations (ft)		Cumulative Stor (ac-ft)		Elev (ft)	Daily Elev Change (ft)	Storage (ac-ft)	Inflow (cfs)	Release (cfs)	MP (%)	FC (ac-ft)	FC (%)	
	MP	FC	MP	FC									
<b>Missouri River Mainstem Projects</b>													
Fort Peck Dam	2234.0	2250.0	14,788,340	18,462,840	2241.56	0.06	16,453,000	15,000	7,700	100.0	1,664,660	45.3	
Garrison Dam	1837.5	1854.0	17,744,640	23,451,300	1846.49	0.01	20,703,000	22,000	26,900	100.0	2,958,360	51.8	
Oahe Dam	1607.5	1620.0	18,667,635	22,982,900	1615.93	0.21	21,412,000	36,000	34,500	100.0	2,744,365	63.6	
Big Bend Dam	1420.0	1423.0	1,631,474	1,810,414	1421.07	-0.04	1,693,000	40,000	41,000	100.0	61,526	34.4	
Fort Randall Dam	1350.0	1375.0	3,000,732	5,293,473	1362.38	0.29	4,046,000	50,000	47,300	100.0	1,045,268	45.6	
Gavins Point Dam	1204.5	1210.0	295,406	428,033	1206.54	0.02	340,000	55,000	55,000	100.0	44,594	33.6	
System Totals	--	--	56,128,227	72,428,960	--	--	64,647,000	--	--	100.0	8,518,773	52.3	
<b>USBR Section 7 Projects</b>													
Tiber Dam	2993.0	3012.5	925,648	1,328,723	2987.84	0.10	836,075	1,564	510	90.3	0	0.0	
Clark Canyon Dam	5546.1	5560.4	174,367	253,443	5545.82	-0.08	172,927	179	386	99.2	0	0.0	
Canyon Ferry Dam	3797.0	3800.0	1,891,888	1,992,977	3783.56	0.00	1,463,068	8,516	8,668	77.3	0	0.0	
Boysen Dam	4725.0	4732.2	741,594	892,226	4715.52	0.00	573,745	1,537	1,537	77.4	0	0.0	
Buffalo Bill Dam*	5393.5	--	646,565	--	5355.31	-0.35	369,883	1,327	2,469	57.2	--	--	
Yellowtail Dam	3640.0	3657.0	1,020,573	1,278,896	3613.02	0.11	782,066	3,777	3,465	76.6	0	0.0	
Jamestown Dam	1431.0	1454.0	30,488	220,990	1436.62	-0.13	47,233	220	599	100.0	16,745	8.8	
Heart Butte Dam	2064.5	2094.5	67,142	214,169	2063.93	0.02	65,276	82	98	97.2	0	0.0	
Keyhole Dam	4099.3	4111.5	188,671	329,134	4097.89	-0.13	175,734	-222	96	93.1	0	0.0	
Pactola Dam	4580.2	4621.5	55,975	99,038	4580.06	0.04	55,855	198	176	99.8	0	0.0	
Shadehill Dam	2272.0	2302.0	120,172	350,176	2272.66	-0.01	123,519	225	251	100.0	3,347	1.5	
Glendo Dam	4635.0	4653.0	492,022	763,039	4633.87	0.13	478,627	M	M	97.3	0	0.0	
<b>Corps Tributary Projects</b>													
Bowman-Haley Dam	2754.8	2777.0	17,469	89,207	2752.86	-0.05	14,329	-16	21	82.0	0	0.0	
Pipestem Dam	1442.5	1496.3	8,354	143,394	1469.84	0.06	53,381	74	0	100.0	45,027	33.3	
Chatfield Dam	5432.0	5500.0	27,076	233,061	5431.92	0.05	26,965	85	50	99.6	0	0.0	
Cherry Creek Dam	5550.0	5598.0	12,558	91,852	5550.06	-0.05	12,609	24	45	100.0	51	0.1	
Bear Creek Dam	5558.0	5635.5	1,824	30,338	5558.71	0.04	1,901	58	56	100.0	77	0.3	
Papillion Creek Dam 11	1121.0	1142.0	3,015	16,588	POOL IS DRAWN DOWN FOR LAKE REHABILITATION								
Papillion Creek Dam 16	1104.0	1121.0	1,141	4,673	1104.73	-0.05	1,234	9	12	100.0	93	2.6	
Papillion Creek Dam 18	1110.0	1128.2	2,781	10,257	1110.71	-0.04	2,961	10	15	100.0	180	2.4	
Papillion Creek Dam 20	1095.8	1113.1	2,309	8,512	1096.41	0.00	2,449	7	7	100.0	140	2.3	
Cottonwood Springs Dam & Res	3875.0	3936.0	662	8,414	3861.38	0.02	238	0	0	36.0	0	0.0	
Cold Brook Dam	3585.0	3651.4	520	7,231	3585.51	0.01	539	3	3	100.0	19	0.3	
Lake Audubon at Garrison Dam	1847.0	--	336,869	--	1846.99	0.13	INFLOW AND OUTFLOW NOT CALCULATED						
Lake Pocasse at Oahe Dam	1617.0	--	10,999	--	POOL ELEVATION READ MONTHLY BY PROJECT OFFICE								
Salt Creek Dam 2	1335.0	1350.0	1,100	4,957	1335.83	-0.10	1,239	6	15	100.0	139	3.6	
Salt Creek Dam 4	1307.4	1322.5	2,532	9,666	1308.13	-0.10	2,762	-2	15	100.0	230	3.2	
Salt Creek Dam 8	1287.8	1302.0	1,780	8,375	1289.11	-0.17	2,153	17	45	100.0	373	5.7	
Salt Creek Dam 9	1271.1	1285.0	1,451	5,864	1271.88	-0.15	1,606	4	19	100.0	155	3.5	
Salt Creek Dam 10	1244.9	1262.0	1,629	7,468	1246.49	-0.12	1,984	14	29	100.0	355	6.1	
Salt Creek Dam 12	1232.9	1252.0	1,808	9,415	POOL IS DRAWN DOWN FOR LAKE REHABILITATION								
Salt Creek Dam 13	1341.0	1355.0	2,161	7,189	1341.10	0.05	2,185	7	1	100.0	24	0.5	
Salt Creek Dam 14	1244.3	1263.5	7,500	27,597	1244.82	0.01	7,881	15	11	100.0	381	1.9	
Salt Creek Dam 17	1242.4	1266.0	808	6,628	1243.38	-0.14	933	12	22	100.0	125	2.1	
Salt Creek Dam 18	1284.0	1311.0	25,088	96,759	1285.10	-0.01	27,163	78	88	100.0	2,075	2.9	

MP = Multipurpose      FC = Flood Control      -- = N/A Data      M = Missing Data      \*Buffalo Bill is not a Section 7 Project

All Corps and USBR tributary project elevations are reported in NGVD29 except for Cherry Creek and Pipestem Dams, which are in local project datums.