



**US Army Corps  
of Engineers®**

Northwestern Division, Omaha District  
**Mainstem and Tributary Reservoir Bulletin**

Project Data Date/Time: 05-26-2019 00:00

Last Updated Date/Time: 05-26-2019 11:07



Project	Project Information				Current Data					Occupied Storage		
	Elevations (ft)		Cumulative Stor (ac-ft)		Elev (ft)	Daily Elev Change (ft)	Storage (ac-ft)	Inflow (cfs)	Release (cfs)	MP (%)	FC (ac-ft)	FC (%)
	MP	FC	MP	FC								
<b>Missouri River Mainstem Projects</b>												
Fort Peck Dam	2234.0	2250.0	14,788,340	18,462,840	2242.92	0.04	16,770,000	20,000	8,800	100.0	1,981,660	53.9
Garrison Dam	1837.5	1854.0	17,744,640	23,451,300	1846.85	0.08	20,834,000	44,000	19,800	100.0	3,089,360	54.1
Oahe Dam	1607.5	1620.0	18,667,635	22,982,900	1617.42	0.26	22,016,000	98,000	30,500	100.0	3,348,365	77.6
Big Bend Dam	1420.0	1423.0	1,631,474	1,810,414	1420.60	-0.29	1,673,000	41,000	45,900	100.0	41,526	23.2
Fort Randall Dam	1350.0	1375.0	3,000,732	5,293,473	1366.44	0.86	4,429,000	81,000	38,700	100.0	1,428,268	62.3
Gavins Point Dam	1204.5	1210.0	295,406	428,033	1207.51	0.22	363,000	63,000	60,000	100.0	67,594	51.0
System Totals	--	--	56,128,227	72,428,960	--	--	66,085,000	--	--	100.0	9,956,773	61.1
<b>USBR Section 7 Projects</b>												
Tiber Dam	2993.0	3012.5	925,648	1,328,723	2991.57	0.15	899,764	M	M	97.2	0	0.0
Clark Canyon Dam	5546.1	5560.4	174,367	253,443	5544.39	-0.04	165,637	M	M	95.0	0	0.0
Canyon Ferry Dam	3797.0	3800.0	1,891,888	1,992,977	3787.40	0.00	1,581,214	M	M	83.6	0	0.0
Boysen Dam	4725.0	4732.2	741,594	892,226	4716.34	0.03	586,706	M	M	79.1	0	0.0
Buffalo Bill Dam*	5393.5	--	646,565	--	5357.77	-0.19	385,579	M	M	59.6	--	--
Yellowtail Dam	3640.0	3657.0	1,020,573	1,278,896	3620.21	1.17	830,786	M	M	81.4	0	0.0
Jamestown Dam	1431.0	1454.0	30,488	220,990	1433.95	-0.24	38,188	M	M	100.0	7,700	4.0
Heart Butte Dam	2064.5	2094.5	67,142	214,169	2064.33	0.10	66,582	M	M	99.2	0	0.0
Keyhole Dam	4099.3	4111.5	188,671	329,134	4098.68	0.13	182,901	M	M	96.9	0	0.0
Pactola Dam	4580.2	4621.5	55,975	99,038	4580.95	0.66	56,624	M	M	100.0	649	1.5
Shadehill Dam	2272.0	2302.0	120,172	350,176	2273.77	0.12	129,301	M	M	100.0	9,129	4.0
Glendo Dam	4635.0	4653.0	492,022	763,039	4635.03	-0.01	492,387	M	M	100.0	365	0.1
<b>Corps Tributary Projects</b>												
Bowman-Haley Dam	2754.8	2777.0	17,469	89,207	2754.31	0.35	16,636	359	61	95.2	0	0.0
Pipestem Dam	1442.5	1496.3	8,354	143,394	1470.41	0.01	54,792	326	313	100.0	46,438	34.4
Chatfield Dam	5432.0	5500.0	27,076	233,061	5431.92	-0.03	26,965	76	97	99.6	0	0.0
Cherry Creek Dam	5550.0	5598.0	12,558	91,852	5550.17	0.00	12,703	24	24	100.0	145	0.2
Bear Creek Dam	5558.0	5635.5	1,824	30,338	5558.63	0.09	1,893	45	40	100.0	69	0.2
Papillion Creek Dam 11	1121.0	1142.0	3,015	16,588	POOL IS DRAWN DOWN FOR LAKE REHABILITATION							
Papillion Creek Dam 16	1104.0	1121.0	1,141	4,673	1104.70	-0.12	1,230	5	13	100.0	89	2.5
Papillion Creek Dam 18	1110.0	1128.2	2,781	10,257	1111.03	-0.13	3,043	13	31	100.0	262	3.5
Papillion Creek Dam 20	1095.8	1113.1	2,309	8,512	1096.55	-0.03	2,483	8	12	100.0	174	2.8
Cottonwood Springs Dam & Res	3875.0	3936.0	662	8,414	3861.73	-0.09	245	-1	0	37.0	0	0.0
Cold Brook Dam	3585.0	3651.4	520	7,231	3585.48	-0.02	538	2	3	100.0	18	0.3
Lake Audubon at Garrison Dam	1847.0	--	336,869	--	1846.91	0.02	INFLOW AND OUTFLOW NOT CALCULATED					
Lake Pocasse at Oahe Dam	1617.0	--	10,999	--	POOL ELEVATION READ MONTHLY BY PROJECT OFFICE							
Salt Creek Dam 2	1335.0	1350.0	1,100	4,957	1336.36	-0.20	1,333	5	24	100.0	233	6.0
Salt Creek Dam 4	1307.4	1322.5	2,532	9,666	1308.78	-0.26	2,979	2	46	100.0	447	6.3
Salt Creek Dam 8	1287.8	1302.0	1,780	8,375	1289.68	-0.25	2,335	20	60	100.0	555	8.4
Salt Creek Dam 9	1271.1	1285.0	1,451	5,864	1272.63	-0.29	1,763	1	32	100.0	312	7.1
Salt Creek Dam 10	1244.9	1262.0	1,629	7,468	1246.67	-0.08	2,026	22	31	100.0	397	6.8
Salt Creek Dam 12	1232.9	1252.0	1,808	9,415	POOL IS DRAWN DOWN FOR LAKE REHABILITATION							
Salt Creek Dam 13	1341.0	1355.0	2,161	7,189	1341.23	-0.06	2,217	-1	5	100.0	56	1.1
Salt Creek Dam 14	1244.3	1263.5	7,500	27,597	1244.06	-0.12	7,324	22	67	97.7	0	0.0
Salt Creek Dam 17	1242.4	1266.0	808	6,628	1243.71	-0.33	977	9	31	100.0	169	2.9
Salt Creek Dam 18	1284.0	1311.0	25,088	96,759	1284.89	-0.04	26,765	33	67	100.0	1,677	2.3

MP = Multipurpose      FC = Flood Control      -- = N/A Data      M = Missing Data      \*Buffalo Bill is not a Section 7 Project

All Corps and USBR tributary project elevations are reported in NGVD29 except for Cherry Creek and Pipestem Dams, which are in local project datums.